

Test Series Number	Customer / Manufacturer: m/s. A.P. Transformers				
Details of Sample	Rating	kVA: 250		1 Phase	
	Voltage Class	HV	11000		Tank Construction
		LV	433		Sealed Corrugated
In Accordance with	IS: 1180	IEC: -	Other: -		Customers Instructions

PRESSURE TEST(S)

The tank shall be fixed with all fittings including bushings in position and shall be subjected to air pressure/ vacuum of specified value above atmospheric pressure. The Permanent deflection of flat plate, after air pressure/vacuum has been released shall be measured and reported.

Test Procedure	Condition of sample	SI. No.:	Amb°C: 25	CPR Sample code: HVD255084	Pressure (A): 91kPa
	Test Description	Date: 14-11-25			
Applied Air Pressure	15kPa	35kPa	80kPa	Specific	
	Pressure Applied through				
	Test Duration(Minutes)				
	Remarks/ observation				
Test Description	Type Test				
	Date: 14-11-25				
Applied Test Parameter	Air				
	25 kPa	80 kPa	100 kPa	Specific	250 mmHg
Applied Quantity of Air/ Vacuum	25 kPa	80 kPa	100 kPa	Specific	760 mmHg
	Air/ Vacuum Applied through				
Test Duration(Minutes)	BCP 30				
	Permanent maximum deflection of flat Plates (mm)				
Remarks /observations	1.08				
	within limits				
Flat plate length	≤ 750mm:		751 - 1250mm:		≥ 1751mm:
	Noting during test(s)				

Reference Point	1	2	3	4	5	6	1	2	3	4	5	6
Test Description	LV											
Initial value (mm)												
Final value (mm)												
Defection (mm)												

OIL LEAKAGE TEST

The assembled transformer with all fittings including bushings in position shall be subjected to a pressure equivalent to twice the normal head measured at the base

Test Procedure	The assembled transformer with all fittings including bushings in position shall be subjected to a pressure equivalent to twice the normal head measured at the base				
	CPRI Sample code: HVD255084				
Condition of sample	SI. No.:	Amb°C: 25	RH %:	Pressure (A): 91kPa	Date: 13-11-25
Sample & Test Description	Routine Test				
	Reading in the Gauge fixed at top/bottom -kPa (g)				
Head pressure description & value in k Pa	Test pressure at top/bottom of the tank				
	2x14 kPa.				
Air Applied through					
Test Duration(Hrs)	8 hrs	6 Hrs	Specific		
Remarks/observations	No leakage at any point				

1: 1.6 m

Tested by :

Instruments/Equipment used	Serial Number	Instruments/Equipment used	Serial Number
Digital Barometer		Pressure gauge	
RH/Temp Indicator		Digital Vernier caliper	
Timer			