

LOG-SHEET FOR SHORT CIRCUIT TEST ON TRANSFORMERS

2037

⑤

Test Series No : CPRI BLRSCL25T1654

CPRI Sample Code No. : HVD25S084

Condition of the transformer before SC test : As after routine test Date of Test : 31-10-2024

Short-circuit current required on LV side

- 1) Normal tap : 7.61 kA rms & 16.73 kA peak
 2) Highest tap : 7.50 kA rms & 16.61 kA peak
 3) Lowest tap : 7.43 kA rms & 16.20 kA peak

250 kVA
 11000/433V
 HV Bay
 Pre-set

S.C. Test results

Osc. no.	Dial	Voltage Applied (kV)			Max. Peak on /Tap	S.C. Current (A /kA)					Duration in (s.)	S.E.
		U	V	W		Peak	RMS (U)	RMS (V)	RMS (W)	RMS (Avg)		
S001	145	3.7	3.5	3.6	NT "2V"	5.32	2.07	2.11	2.07	2.08	0.54	
S002	145	11.9	11.4	11.6	"	16.80	7.45	7.59	7.53	7.53	0.54	8.2
S003	155	"	"	"	"	16.82	7.57	7.76	7.65	7.66	0.54	8.4
S004	"	"	"	"	"	16.74	7.61	7.85	7.68	7.71	0.54	"
S005	120	12.5	12.1	12.3	HT "2W"	16.89	7.48	7.45	7.62	7.52	0.54	8.6
S006	"	"	"	"	"	16.78	7.53	7.46	7.64	7.54	0.54	"
S007	"	"	"	"	"	16.72	7.51	7.44	7.65	7.53	0.54	"
S008	40	10.6	10.5	10.5	LT "20"	16.49	7.68	7.56	7.69	7.63	0.54	7.8
S009	"	"	"	"	"	16.34	7.47	7.40	7.44	7.44	0.54	7.6
S010	"	"	"	"	"	16.26	7.50	7.39	7.47	7.45	0.54	"
					Thermal							
S011	70	11.1	10.7	10.4	NT	-	7.53	7.58	7.55	7.55	2.01	8.4

During test : No abnormalities

After test : No abnormalities

Physical inspection of transformer after untanking:

Conductor, Core & clappings : No visible damage

Spacers / Support blocks : Intact

Oil : Clear

Customer's Signature

Test Engineer

APPROVED BY

DOCUMENT : FORMS & FORMATS
SECTION : 55 PAGE NO. 1 OF 1ISSUE NO.: 04
REVISION NO. : 00
DATE : 01.06.19