

SHORT CIRCUIT LABORATORY
CENTRAL POWER RESEARCH INSTITUTE, BENGALURU
PROFORMA FOR TRANSFORMERS

Test Series No.		Sample Code Number	
-----------------	--	--------------------	--

DESCRIPTION OF THE SAMPLE TO BE FILLED BY MANUFACTURER				
TYPE (Put Tick mark ✓ wherever applicable)	Sealed		Non-sealed	✓
	Oil immersed	✓	Dry Type	
	Indoor		Outdoor	✓
SERIAL NUMBER	1098'			
DESCRIPTION OF THE SAMPLE				
RATED POWER (kVA)	250			
RATED VOLTAGES (HV/LV)	11000 / 433			
HIGHEST VOLTAGE OF THE EQUIPMENT	12 kV 12KV			
BASIC INSULATION LEVELS (BIL)				
HV LI/AC	75KV , 28kVrms			
LV LI/AC	A 3KV rms (3KV rms)			
IMPEDANCE VOLTAGE AT 75 °C /.....°C (dry type)	%	4.50		
NUMBER OF PHASES	3PH			
RATED FREQUENCY	50			
VECTOR GROUP / POLARITY	Dyn11			
ENERGY EFFICIENCY	1			
TYPE OF COOLING	ONAN			
NUMBER OF TAPS & PERCENTAGE	+5% to -10% (instead of 2.5%)			
NO-LOAD LOSS AT RATED VOLTAGE AND AT RATED FREQUENCY	-			
LOAD LOSS AT RATED CURRENT AT PRINCIPLE TAPPING AT 75°C /..... °C (dry type)	-			
MAXIMUM TOTAL LOSS AT 50% RATED LOAD	980 watts			
MAXIMUM TOTAL LOSS AT 100% RATED LOAD	2930 watts			
GURANTEED NOISE LEVEL LIMIT	-			
VOLUME OF OIL	460 Lts			
MONTH & YEAR OF MANUFACTURE	10/2025			
 27/10/25 CUSTOMER'S SIGNATURE WITH DATE:				

SHORT CIRCUIT LABORATORY
CENTRAL POWER RESEARCH INSTITUTE, BENGALURU
PROFORMA FOR TRANSFORMERS

Test Series No.		Sample Code Number	
-----------------	--	--------------------	--

WINDING DETAILS (Put Tick mark ✓ wherever applicable)	Material	Copper	✓	Aluminium	
	Coil Shape	Circular	✓	Non-circular	
	Core	CRGO	✓	Amorphous	

L.V. WINDING : Helical / Spiral (Copper)

H.V. WINDING: Cross over (Copper)

Sl.No.	DETAILS OF TESTS REQUIRED	IN ACCORDANCE WITH
1.	Dynamic ability to withstand Short Circuit (with Thermal Short)	
2.	Temperature rise test (35° / 40°c)	
3.	Imbalance Current etc	
4.	Pressure Test	IS 2026 /
5.	Vacuum Test	IS 1180
6.	No load Current at 112.5%	
7.	Oil leakage Test	

CUSTOMERS'S INSTRUCTIONS / OTHER INFORMATION IF ANY

Additional data :

Class of Insulation (in case of Dry type transformer) :

Tank Construction : Plain / Corrugated

Guaranteed Maximum temperature rise limits (if any): 35° / 40°c

CUSTOMER'S SIGNATURE WITH DATE